

**GOVERNMENT OF TELANGANA
DEPARTMENT OF TECHNICAL EDUCATION**

Lr.No.K3/RIDF - XXI/7971/2015

Dated:07-02-2017

From
Smt A. VANI PRASAD, I.A.S.
Commissioner of Technical Education
Telangana State,
Hyderabad

To
1. The Managing Director,
TSEWIDC
2. The Managing Director,
TSMSIDC
3. Chief Engineer, R&B (Rural
Roads), Hyderabad
4. Chief Engineer, Panchayat Raj
Department, Hyderabad

Sir,

Sub: TECHNICAL EDUCATION -Minutes of the review meeting held on
24.01.2017 at 11.30 AM with Executing Agencies and OSDs of
Govt. Polytechnics - Communicated - Reg.

-----0000-----

While communicating the enclosed copy of Minutes of the meeting convened by the Commissioner of Technical Education, Telangana, Hyderabad to review the ongoing works with executing agencies and Principals/OSDs of Government Polytechnics on 24.01.2017 at 11.30 AM, all the HODs in the address entry are hereby requested to take up the follow up **Action** immediately.
Encl: As above

Yours faithfully
Sd/- A. VANI PRASAD
COMMISSIONER

To

~~The Principals/OSDs of Govt. Polytechnics in the State.
The Regional Joint Director (TE), Hyderabad.~~

Copy submitted to the Special Chief Secretary, Higher Education,
Telangana Secretariat, Hyderabad,

Copy submitted to the Special Secretary, (Sri. Rajashekar Reddy garu) C.M. Office,
Telangana Secretariat, Hyderabad.

Copy submitted to the Personal Secretary to Hon'ble Deputy CM & Minister for
Education, Telangana Secretariat, Hyderabad.

Copy to the Stock File/ Spare.

md. Saadeq nain
8/2/17
For COMMISSIONER
8/2/17

**GOVERNMENT OF TELANGANA
DEPARTMENT OF TECHNICAL EDUCATION**

Lr.No.K3/RIDF-XXI/7971/2015, Dated: 07.02.2017

Minutes of the Review Meeting convened by the Commissioner of Technical Education, Telangana, Hyderabad at Prof Jaya Shankar conference Hall, O/o Commissioner of Technical Education, Hyderabad to review the ongoing works with Executing Agencies and Principals/OSDs of Government Polytechnics concerned at 11.30AM on 24/01/2017.

A meeting is convened by Smt A. Vani Prasad, IAS, Commissioner of Technical Education (CTE) at Prof Jaya Shankar Conference Hall, Nampally to review the progress of works pertaining to Department of Technical Education at 11.30 AM on 24/01/2017.

The meeting is chaired by CTE, and the following officers were present.

1. Sri. N. Narayana Reddy, Regional Joint Director, (TE), Telangana, Hyderabad
2. Sri K. Mallesh, Chief Engineer(FAC) , TSEWIDC
3. Sri M. Radhakishan, Principal, GPT, Kataram
4. Sri I. Somasunder Rao, Principal, S.S. Govt. Polytechnic, Zaheerabad
5. Sri Ram Narayana, Principal, Govt. Polytechnic, Station Ghanpur
6. Sri P.V. Raghu, Principal, Q.Q. Govt. Polytechnic, Hyderabad
7. Sri G. Giri Babu, Principal, GPT, Yadagirigutta
8. Dr. K. Chandra Sekhar, OSD, GPT, Chegunta
9. Dr. M.S. Nandini, OSD, GPT, Kotagiri
10. Sri S. Sreenivas, OSD, GPT, Kosgi
11. Sri E. Sunil Kumar, OSD, GPT, Vaddepally
12. Sri P. Raja Gopal Reddy, OSD, GPT, Narayankhed
13. Sri B. David Raju, OSD, GPT, Sangareddy
14. Sri C. Ravindranath Gupta, OSD, GPT, Navipet
15. Smt C. Ratna Kumari, Principal (FAC), GIOE, Secunderabad
16. Dr. B. Rajagopal, Principal (FAC), Dr. B.R.A.GMRP(W), Karimnagar
17. Sri S.M. Akram, Principal (FAC), GPW(M), Badangpet
18. Sri Sri M. Ramprasad, OSD, GPT, Parakal
19. Sri Abdul Razzak, HCES, GPT, Hyderabad
20. Smt P. Parameshwari, Principal (FAC), KDR GPT, Wanaparthy
21. Sri T. Ramesh, Principal (FAC), GPT, Nirmal
22. Sri J.M. Srinivas, Principal (FAC), GPT Nandipet
23. Sri S. Shiva Kumar, OSD, Govt. Polytechnic, Siddipet
24. Sri J. Jogaiah, OSD, GPT, Jogipet
25. Sri Y. Narsaiah Goud, OSD, Medchal
26. Sri Anil Chowhan, OSD, GMR Polytechnic, Utnoor
27. Dr. K. Ashok, Sr Lecturer, GP(W), Warangal
28. Sri C. Bhasaker Reddy, Executive Engineer, TSMSIDC, R.R. Division
29. Smt B. Sunitha Bai, Executive Engineer, Head Office, TSMSIDC
30. Sri T. Sudershan Rao, Executive Engineer, TSMSIDC, Mahabubnagar
31. Sri T. Venkateshwar Rao, Dy Executive Engineer, TSMSIDC
32. Sri K. Venkateswarlu, Executive Engineer(R&B) Sangareddy
33. Sri A. Jagadishwar Rao, Dy, Executive Engineer (R&B), Narayankhed
34. Sri P. Raghuram Raj, Executive Engineer, TSEWIDC, Khammam
35. Sri Md. Shafee Miyan, Executive Engineer, TSEWIDC, Karimnagar
36. Sri S.B. Nanda Kumar, Executive Engineer, TSEWIDC, Hyderabad
37. Sri P. Madan, Executive Engineer, TSEWIDC, Adilabad
38. Sri R. Krishna Reddy, Executive Engineer, TSEWIDC, Nizamabad
39. Sri T. Kantha Rao, Executive Engineer, TSEWIDC, Warangal
40. Sri V. Virupaksha, Executive Engineer, TSEWIDC, RangaReddy
41. Sri B. Shailenderr Raj, Executive Engineer(I/C), Nalgonda.
42. Sri K. Vykuntha Chary, Dy Executive Engineer, TSEWIDC, Mahabubnagar
43. Sri V. Nageshwar Rao, Dy, Executive Engineer, Nalgonda
44. Sri Md Sadiq Naick Assiatant Director (T), o/o CTE, Telangana, Hyd.

At the outset, Commissioner, Technical Education has welcomed all the participants and the department wise review as follows

1) Telangana State Medical Services Infrastructure Development Corporation:

The works taken up by TSMSIDC are all under progress.

- 1 The OSD, Government Polytechnic, Sanga Reddy has informed that approach road to the main building is not completed hence, he could not occupy the buildings. The Executive Engineer, TSMSIDC, Hyderabad has informed that land is not handed over to the Department by the revenue authorities. The Executive Engineer, TSMSIDC, Sangareddy is pursuing the matter with District Collector and there is committed expenditure to an extent of Rs 1.00 Crore. In this regard, the CTE has instructed to address a D.O to District Collector.

Action: E.E, TSMSIDC, Sangareddy, AD(T)

- 2 Construction of academic block at KDR GPT Wanaparthy is at finishing stage the Executive Engineer TSMSIDC has informed that the building will be handed over by 10/02/ 2017.

Action: E.E, TSMSIDC, Mahabubnagar, Principal, KDR GPT Wanaparthy

- 3 Balance work to GPT, Vikarabad is at finishing stage the CTE has instructed TSMSIDC Officials to submit the bills immediately. The E.E TSMSIDC, Ranga Reddy has informed that erection of Street lighting will be completed by 28/02/2017.

Action: E.E, TSMSIDC Rangareddy, Principal GPT, Vikarabad,

2) Roads and Buildings Department.

1. The Construction of New building for Government Polytechnic (Women), Jogipet is at finishing stage, R&B Officials informed that the building will be handed over by 20/02/2017. The OSD GPW, Jogipet has informed that Hon'ble MLA is planning for inauguration of the same by Hon'ble C.M.
2. Construction of women's Hostel is at Slab level. The R&B Officials has requested to approve revised drawings for Women's Hostel for constructing additional Staircase for Hostel. The CTE has agreed to consider if it is within the sanctioned amount. Further the OSD, GPW Jogipet has informed that compound wall for polytechnic is required. The E.E, R&B has informed that the provision for compound wall is made in Estimate of Hostel.

Action: E.E R&B, Sangareddy, OSD GPW Jogipet, AD(T)

3) Telangana State Education and Welfare Infrastructure Development Corporation.

The TSEWIDC is executing majority of works pertaining to Technical Education Department. All critical works are reviewed.

A) Works under RIDF-schemes:

- 1 All works under RIDF-18 scheme are completed except works at GPT, Nandipet (RIDF-18). The OSD, GPT Nandipet has informed that the construction of compound wall is pending. Students are facing problems due to water logging new approach C.C road is required from the back side of the Polytechnic as approach road from road side is blocked by local people. The E.E, TSEWIDC, Nizamabad stated that the building is constructed in abandoned tank. Tenders are finalized for compound wall. After completion of compound wall, water logging problem will be resolved. The E.E informed that works under RIDF-21 are under progress and slab is laid for academic Block.

The CTE has expressed that works are badly delayed and TSEWIDC department has to find the solution for the water logging problem. The CTE has also reviewed the progress of RIDF-21 works at GPT, Nandipet and requested the CE, TSEWIDC to expedite the works of Hostel, compound wall and CC Road.

Action: CE, TSEWIDC, EE TSEWIDC, Nizamabad, Principal, GPT, Nandipet.

- 2 CTE enquired about the supply of Lab equipment and furniture for Polytechnics taken up under RIDF -19 and RIDF-20. The S E, TSEWIDC has informed that tenders will be called within a week.

Action: CE, TSEWIDC, AD (T)

- 3 OSD, GPT Chegunta has requested to provide funds for filling up of large borrow pits in the campus of GPT, Chegunta and requested for additional accommodation.

Action: AD(T)

- 4 OSD. GPT Kataram has informed that boundary issues are resolved by the Revenue authorities; hence construction of compound wall and Hostel can be started immediately. Requested for administrative sanction for additional amounts for compound wall The CTE requested the SE, TSEWIDC to start the work immediately.

Action: S.E, TSEWIDC ,E.E TSEWIDC, Karimnagar, AD(T)

- 5 The CTE has reviewed the status of works under RIDF-20 scheme. The SE, TSEWIDC is requested to speedup works at GPT, Medchal and GPT, Vaddepally as works are delayed. The SE, TSEWIDC agreed to do so immediately. But expressed that works are delayed due to non availability of sand. The CTE has Agreed to take up the issue with District Collectors for allotment of sand for ongoing works.

Action : AD(T)

- 6 Further OSD, GPT ,Medchal has expressed that, the Engineering staff available at Site have to co ordinate with OSD, GPT, Medchal for early completion of building as Building wiring and other facilities need to be taken up as per department requirement. The E.E, TSEWIDC, Rangareddy has agreed to conduct a joint inspection with OSD with a short time, take necessary steps for early completion of works.

Action : OSD, GPT Chegunta, E.E TSEWIDC

- 7 OSD, GPT Husnabad has informed that first phase of building for GPT, Husnabad need to be completed by February, 2017 for AICTE approval and Furniture and Computers shall be supplied.

Action: SE, TSEWIDC, EE, TSEWIDC, Karimnagar

- 8 The Principal (FAC), Korutla has informed that approach road for Polytechnic is required. The CTE has instructed all Principals and OSDs shall approach District Collectors for laying of approach road outside the Polytechnic premises.

Action: All Principals, OSDs.

- 9 The status of works under RIDF-21 is reviewed, all works are under Progress. CTE has informed the respective Principal to come up with proposals for starting of new branches where sufficient accommodation is available.

Action : Principals of GPTs where works are started under RIDF-21.

Principal(FAC), GPT Parkal has furnished a plan for locating the women's Hostel. Which is agreed by CTE.

Action : E.E TSEWIDC,

B) Works under Normal State Plan.

1. Government Polytechnic, Kosgi is at finishing stage. The OSD, GPT, Kosgi informed that the construction of Hostel building could not be started due to boundary issues. The CTE has requested the OSD to pursue with District collector to resolve the issue and agreed to address a D.O. Letter District Collector, Mahabubnagar.

Action: AD (T), Principal (FAC), GPT Kosgi.

2. Buildings for GPT Jogipet are at finishing stage. SE, TSEWIDC has informed that the buildings will be completed by March 2017.

Action: SE, TSEWIDC.

3. Principal (FAC) has informed that, an amount of Rs 1.72Cr are sanctioned for construction of First floor. Plastering work is under Progress at GPW (M), Badangpet. Brick work for one wing is not taken up by the Executing Agencies. E.E, TSEWIDC is requested to take up the above work immediately.

Action: EE, TSEWIDC, RangaReddy, AD (T)

4. Principal, JNGP, Ramanthapur has informed that, Construction of additional rooms is stopped after constructing two rooms and additional amount of Rs 40.00Lakhs are released for the work. Principal is informed that no such releases are made and further E.E, Hyderabad is requested to provide the copies of M.Books and Drawings of Works taken up along with BOQ to Principal, JNGP Ramanthapur for verification. He agreed to submit the details.

Action: E.E TSEWIDC, Hyderabad, Principal, JNGP Ramanthapur, AD (T)

5. The Principal(FAC), GPT sangareddy informed that , water is seeping through the Expansion Joints toilets have become defunct and requested the CTE for providing funds for cleaning of drainage and expansion joint treatment. These works are executed by Panchyat Raj Engineering Department. The CTE instructed the AD(T) to take up the issue with PR department.

Action : AD(T)

6. The CTE has reviewed the construction of Hostel Buildings at all polytechnics and requested to complete the works by June 2017. The Principals and OSDs concerned are informed to draw budget towards construction of SC & ST Hostels which will be released soon. The E.Es concerned are also requested to submit bills to the Principals of Govt. Polytechnics concerned immediately.

Action: All Principals/ OSDs concerned, All E.Es Concerned, AD (T)

The CTE concluded the meeting at 1.50 PM.

Sd/-A.VANI PRASAD
COMMISSIONER

Md. Sadiq Naich 3/2
For COMMISSIONER
3/2/17